

MAINTENANCE OF TRAFFIC FOR AVENUE G			
ACTIVITY NO.	CONSTRUCTION ACTIVITY	TRAFFIC CONTROL	COMMENTS
1	Install advance warning signs	Maintain all existing travel lanes	Place Advance Warning Signs and Changeable Message Board 7 days in advance of construction
2	A) Construct SB&NB Shoulder between County 11th Street and County 13th Street	Activity 2A shall follow Detail A-A for a full closure	The contractor shall fully close the roadway and maintain access for local traffic only.
	B) Construct SB&NB Shoulder between County 13th Street and County 14th Street	Activity 2B shall follow Detail A-B for a full closure	Contractor to maintain two lanes of traffic at night, weekends and when no construction activies are taking place. Reduce speed limit to 25 mph or as approved by the Engineer.
	C) Construct SB&NB Shoulder between County 14th Street and County 15th Street	Activity 2C shall follow Detail A-C for a full closure	Install Dust Control Sign 500' in Avance of work zone. Sign lettering shall be per MUTCD
	D) Construct SB&NB Shoulder between County 15th Street and County 16th Street (US Route 95)	Activity 2D shall follow Detail A-D for a full closure	
3	A) Install Centerline, SB&NB Rumble Strips between County 11th Street and County 13th Street	Activity 3A shall follow Detail A-A for a full closure	Travel lanes shall be a minimum of 11 feet wide
	B) Install Centerline, SB&NB Rumble Strips between County 13th Street and County 14th Street	Activity 3B shall follow Detail A-B for a full closure	Activity 3A shall only be completed after Activity 2A is completed
	C) Install Centerline, SB&NB Rumble Strips between County 14th Street and County 15th Street	Activity 3C shall follow Detail A-C for a full closure	Activity 3B shall only be completed after Activity 2B is completed
	D) Install Centerline, SB&NB Rumble Strips between County 15th Street and County 16th Street (US Route 95)	Activity 3D shall follow Detail A-D for a full closure	Activity 3C shall only be completed after Activity 2C is completed
4	A) Obliterate Centerline striping. Fog Coat Centerline, SB&NB shoulders after rumble strip construction is completed between County 11th Street and County 13th Street	Activity 4A shall follow Detail A-A for a full closure	Activity 3D shall only be completed after Activity 2D is completed
	B) I Obliterate Centerline striping. Fog Coat Centerline, SB&NB shoulders after rumble strip construction is completed between County 13th Street and County 14th Street	Activity 4B shall follow Detail A-B for a full closure	Contractor to maintain two lanes of traffic at night, weekends and when no construction activies are taking place. Reduce speed limit to 25 mph or as approved by the Engineer.
	C) I Obliterate Centerline striping. Fog Coat Centerline, SB&NB shoulders after rumble strip construction is completed between County 14th Street and County 15th Street	Activity 4C shall follow Detail A-C for a full closure	Install Dust Control Sign 500' in Avance of work zone. Sign lettering shall be per MUTCD
	D) Obliterate Centerline striping. Fog Coat Centerline, SB&NB shoulders after rumble strip construction is completed between County 15th Street and County 16th Street (US Route 95)	Activity 4D shall follow Detail A-D for a full closure	
5	Install Waterborne Pavement markings	Maintain traffic per ADOT TCDG SA-19	
6	Install final thermoplastic pavement markings along edge lines	Maintain traffic per ADOT TCDG SA-3: One lane Closure of a Two-Way Roadway utilizing Pilot car	Final thermoplastic pavement markings are to be applied 30 days after Waterborne Pavement markings. Centerline markings shall be waterborne only. County to install thermoplastic at a later time.

Bid Item	Description	Unit	Activity						Total
	DURATION (C) = Calendar Days, (W) = Working Days		1 (C)	2 (W)	3 (W)	4 (W)	5 (W)	6 (W)	
	Days		14	90	10	4	3	3	
7015091	SPECIALTY SIGNS	SQ.FT.	80	672	0	0	0	0	752
7016030	BARRICADE (TYPE II, VERT. PANEL, TUBULAR MARKER)	EACH-DAY	280	1800	200	80	0	574	2934
7016031	BARRICADE (TYPE III, HIGH LEVEL FLAG TREES)	EACH-DAY	0	180	20	8	0	0	208
7016033	PORTABLE SIGN STANDS (SPRING TYPE)	EACH-DAY	98	1620	180	77	24	132	2131
7016035	WARNING LIGHTS (TYPE A)	EACH-DAY	98	1620	180	77	24	132	2131
7016037	WARNING LIGHTS (TYPE C)	EACH-DAY	280	1800	200	80	0	574	2934
7016050	TRUCK-MOUNTED ATTENUATOR	EACH-DAY	0	0	0	0	3	0	3
7016051	TEMPORARY SIGN (LESS THAN 10 S.F.)	EACH-DAY	0	180	20	8	0	36	244
7016052	TEMPORARY SIGN (10 S.F. OR MORE)	EACH-DAY	98	1566	174	76	12	48	1974
7016061	FLASHING ARROW PANEL	EACH-DAY	0	0	0	0	6	0	6
7016067	CHANGEABLE MESSAGE BOARD (CONTRACTOR FURNISHED)	EACH-DAY	28	180	20	8	0	6	242
7016071	PILOT VEHICLE WITH DRIVER	HOURL	0	0	0	0	0	24	24
7016075	FLAGGING SERVICES (CIVILIAN)	HOURL	0	720	80	32	0	24	856
7016082	FLAGGING SERVICES (LOCAL ENFORCEMENT OFFICER)(WITH AGENCY VEHICLE) HOURL	HOURL	0	720	80	32	0	24	856
Note: Activity Duration listed here does not include Mobilization, Wait Period for Final Striping and Demobilization.									



DUST CONTROL
48x96



DESIGN

DRAWN

CHECKED

NAME

W. GIL

W. GIL

A. IBEJI

DATE

09/26

09/26

09/26

ARIZONA DEPARTMENT OF TRANSPORTATION
PROJECT DELIVERY AND OPERATIONS DIVISION
TRAFFIC DESIGN SECTION

ROUTE

MILEPOST

STRUCTURE NO.

MAINTENANCE OF TRAFFIC

F.H.W.A. Arizona Division

STATE

ARIZ.

PROJECT NO.

0000 YU YYU

FEDERAL ID NO.

YYU-0(225)T

SHEET NO.

26

TOTAL SHEETS

37

RECORD DRAWING

LOCATION

AVENUE G, COUNTY 11TH ST - COUNTY 16TH ST

DWG

MOT02

TRACS NO.

T0437 01C

OF

NO. 1


DESCRIPTION OF REVISIONS - DETAILS REMOVED

MADE BY - WG

DATE - 9/4/26

1

DETAIL REMOVED



	NAME	DATE
DESIGN	W. GIL	09/26
DRAWN	W. GIL	09/26
CHECKED	A. IBEJI	09/26

wsp

WSP USA Inc.
1200 West Washington Street, Suite 600
Tempe, AZ 85286

ARIZONA DEPARTMENT OF TRANSPORTATION PROJECT DELIVERY AND OPERATIONS DIVISION TRAFFIC DESIGN SECTION
MAINTENANCE OF TRAFFIC

ROUTE
MILEPOST
STRUCTURE NO.

F.H.W.A. Arizona Division	STATE	PROJECT NO.	FEDERAL ID NO.	SHEET NO.	TOTAL SHEETS	RECORD DRAWING
ARIZ.		0000 YU YYU	YYU-0(225)T	29	37	
LOCATION AVENUE G, COUNTY 11TH ST - COUNTY 16TH ST						DWG MOT05
TRACS NO. T0437 01C						____ OF ____