


Project: BFRT Sketch Plans Consultant: Jacobs Engineering Date: Sat 3/2/19	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Name	Duration	Start	Finish	Jan '19	Feb '19	Mar '19	Apr '19	May '19	Jun '19	Jul '19	Aug '19	Sep '19	Oct '19	Nov '19	Dec '19
20	Jacobs submits Type Selection Worksheet for Boardwalk to MassDOT	1 day	Tue 3/5/19	Tue 3/5/19												
21	MassDOT reviews Type Selection Worksheet for Boardwalk	30 days	Wed 3/6/19	Tue 4/16/19												
22	Jacobs Prepare Sketch Plans for Br. No. S-31-007	15 days	Tue 4/23/19	Mon 5/13/19												
23	Jacobs Prepare Sketch Plans for Br. No. S-31-013	23 days	Tue 4/23/19	Thu 5/23/19												
24	Jacobs Prepare Sketch Plans for Boardwalk	20 days	Tue 4/23/19	Mon 5/20/19												
25	Jacobs submits Geotechnical Report & Sketch Plans to MassDOT for Boardwalk Br. No. S-31-007 & 013	1 day	Fri 5/24/19	Fri 5/24/19												
26	MassDOT Completes Reviews of Sketch Plans for Boardwalk Br. No. S-31-007 & 013 (90 Calendar Day Review)	1 day	Fri 8/23/19	Fri 8/23/19												
27	Jacobs submits Final Sketch plans to MassDOT	5 days	Mon 8/26/19	Fri 8/30/19												
28	Jacobs prepares for Design Public Hearing	45 days	Mon 9/2/19	Fri 11/1/19												
29	Town of Sudbury/MassDOT Schedule Design Public	10 days	Mon 11/4/19	Fri 11/15/19												



Project: BFRT Sketch Plans  
 Consultant: Jacobs Engineering  
 Date: Sat 3/2/19

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			